SPT Report to the SHD Board

1/30/2024

SWIMLANES	SUBCATEGORIES	General Summary	Updates
Schedule			Buttoning up for winter with planned offsite fabrication as is
			feasible, full steam ahead starting Spring 2025. Need
		Certificate of Occupancy (CoO) anticipated March 2027	another month to determine how pending permits will
		followed by 2 months of staff/stock for first patient May	impact overall CoO date and will report at February regular
		2027.	BOD meeting.
Budget		Project budget \$80.5M plus cost of support services	Tracking.
	General	building	
			CUR001 - Those approved at the 11/19 Special BOD meeting
			(Contingency Usage Request 001) have been approved by
			USDA, project/owner contingency items having been
			incorporated into the Outlay Requests, and construction
			contingency items being developed into GC contract Change
			Orders.
			CUR002 - For ST&I, sent to USDA and awaiting input.
			Upcoming for HGA fees (previously known/tracked, from
	Pending Add-		change from Design Build), corrections to site electrical,
	Services/CORs	Standing Agenda item for approvals	adjustment of GC contract to INC 1 bid documents
Design/Permit			Design for permit is complete.
			Electrical Engineer of Record (EEOR) change is anticipated to
			produce some changes. Electrical generator sizes are
			increasing and site lighting changing. Ongoing weekly
			meetings to button up changes (see above for Pending Add-
	Design	SHD has taken assignment of HGA contract	Services/CORs).

-		
		INC 1 received approval of documents/permit, EEOR change
		will proceed following permit issuance.
		INC 2 response to HCAI sent 12/23 - permit estimate 2/3/25
		INC 3 response sent to HCAI 12/3 - permit estimate 2/3/24
		INC 4 Permit issued and construction began 8/28/24. EEOR
	All drawings for permit are in various stages of	change complete.
	review/response by HCAI/designers. Increments as	
	follows:	County approvals are complete.
	INC 1 - CAH Core & Shell	
	INC 2 - SNF Core & Shell	Peninsula Fire has completed review site for fire
	INC 3 - Interiors	control/access input. Some additional interiors review items
Permit	INC 4 - Grading/Drainage/Site Improvements	are pending but not holding up other approvals.

İ			Re-starting vendor meetings to pin down more detail on
			equipment list to allow for most accurate anchorage/utilities
			as early as possible to allow time for any needed
			modifications to approved plans.
			Central Sterile changes, change of orientation of booms in
			OR & Endo. Additionally, Rad Room unit upgraded by
			Canon, for which we are negotiating deduct due to needed
			design (and possible construction) costs.
			Discovered that much of the MEQ is not planned for
			emergency power. Reviewing that and will correct as
			needed.
			Also tracking the following as potential early procurement
			items:
			•Ultrasound (delivered)
			•Endo Tower Equipment/cart (delivered)
			•2 ED Stretchers
		Contract has been executed with Ross & Baruzzini (R&B),	Cellavision lab analyzer - received, purchased with funds
		changing company name to Introba, for Medical	from Auxiliary
		Equipment Planning & Procurement services. They will be	•
		involved in the project through procurement with a	•TC70
		decision at a later point if they will also provide	•Patient beds (1) - received, need to add 2 more
	Medical Equipment	installation management (cost defined within their	(=,
	Planning	contract as a potential additional service).	Early procurement items have been coming to the BOD
Construction	, 0		Work has ceased onsite due to weather, but submittals are
			proceeding and offsite fabrication will continue upon
		Contract has been executed with Monley Hamlin - Descor	approval of those submittals, contracting with ST&I, and
		JV ,	remaining permit issuances.
Financing			November payment was processed and paid. December
			Outlay Request was sent, awaiting feedback. Spoke with
			USDA about the idea of allowing for BOD to have tiers for
		A interim loan has been obtained from Western Alliance	approval of contingency usage, and they indicated that
		Bank, to be transitioned to a permanent USDA loan	would be acceptable however USDA will review all requests.
		following completion of construction, both to provide	Will bring resolution to BOD at February meeting for
	USDA Financing	revenue-supported financing for the project,	input/approval.
		Potential combination of state/federal funds,	
	Other Funding	Philanthropy and additional public support.	Project-specific philanthropy/grants updates to come.