

DESCRIPTION OF WORK / PROGRESS PAYMENT SCHEDULE

Is this a change order (*check box*): \square Yes1 \boxtimes No

PROGRESS PAYMENT	PAYMENT	WORK TO BE PREPARED AND EQUIPMENT AND
	AMOUNT	MATERIALS TO BE USED OR INSTALLED
Progress payment # 1	\$1,000.00	Estimate Deposit-Unpaid Job will be registered with DIR and employees will be paid at prevailing wage.
Progress payment # 2	\$30,000.00	Luna Quartz commercial surface ~ This estimate is to remove the existing plaster that has delaminated then do a standard plaster prep consisting of jackhammering, grinding, concrete cutting high power pressure washing and removal of step tile and installation of new bond coat.
		Install 6 new wall steps. Install of new tile around perimeter of the swimming pool with 3x3" commercial blue tile or 6" blue tile of customers choice. Install of number tile and no diving tile at 3.5 and 5 ft marks Install of new non skid step tile and belly band tile at 5 ft mark Install of non skid number tile and no diving tile on swimming pool deck for current compliance
Progress payment # 3	\$11,450.00	The current deck around the swimming pool is salt with a pre cast coping on the pools edge. To preserve the precast coping from needing to be replaced and to seal in the salt finish decking we recommend a Multi Coat Krete coat renovation. This will take the hot salt finish and make it cool, plus it will preserve the coping from needing to be replaced. Product comes with full 5 year warranty with 15-25 year life expectancy.
		The process will include these steps but not be limited to 1. Pressure washing and grinding of existing surface to remove any loose existing surface. Prep area by removing obstacles and covering areas with plastic ect. 2. Install crack filler in expansion joints 3. Apply krete kote to entire deck surface to relevel deck 4. Texture of entire deck with top coat for a french lace pattern 5. Apply one to two coats of acrathane color seal of desired color. 6. Clean up of jobsite
Progress payment # 4	\$47,500.00	The process will include these steps but not be limited to 1. Pressure washing and grinding of existing surface to remove any loose existing surface. Prep area by removing obstacles and covering areas with plastic ect. 2. Install crack filler in expansion joints 3. Apply krete kote to entire deck surface to relevel deck 4. Texture of entire deck with top coat for a french lace pattern 5. Apply one to two coats of acrathane color seal of desired color.
Progress payment # 5	\$10,000.00	Final step is the install of the new surface Pool will need daily brushing by customer after install. Clean up of construction debris and access points
TOTAL CONTRACT PRICE	\$99,950.00	NOT APPLICABLE

¹ This Change Order constitutes an integral part of the Contract numbered above and is incorporated therein by this reference as if set forth therein in full.

Owner and Contractor agree that the aggregate of all payments set forth in this Description of Work/Progress Payment Schedule equals the value of Work performed and materials and equipment supplied to the time of the last such payment made, and that no portion of any such payment is for Work to be performed or materials or equipment to be supplied by Contractor after the date of such payment. Owner agrees that each payment set forth in this Progress Payment Schedule shall be due and payable on the date that Contractor certifies to Owner that the Work to which such payment pertains has been completed.