

Items	Date
Bid Schedule	
Inc 3 Submittal	11/3/2023
Inc 1 backcheck 1 Comments	10/17/2023
Inc 1 backcheck 1 Resubmission	11/17/2023
Inc 2 backcheck 1 Comments	10/17/2023
Inc 2 backcheck 1 Resubmission	11/10/2023
Bid Docs Ready for publish:	
-County Grading & Sitework Approved Set	
-Egen & Propane package approvals	
-Inc. 1 & Inc. 2 Backcheck 1 submission set (Anticipated???)	2/5/2024
-Inc. 3 submission set	
-Fire Approval Letter	
-HCAI Site Approval	
Publish for RFP for Bid	2/17/2024
Inc 3 backcheck 1 Comments	2/21/2024
Inc 3 backcheck 1 Resubmission	3/14/2024
Inc 1 backcheck 2 Comments	3/4/2024
Inc 1 backcheck 2 Resubmission	
Inc 2 backcheck 2 Comments	TBD
Inc 2 backcheck 2 Resubmission	
LRM for Addendums (This would include Inc. 3 1st round of back check comments, anticipated at the end of February)	3/16/2024
Bids Due	3/18/2024
Protest Period	3/23/2024
Notice of Intent to Award	3/24/2024
Recommendation for the Board	3/21/2024
Board Approval	3/28/2024
Award Date	3/29/2024
Inc 1 Backcheck 3 (Add'l due to revised Electrical design/EOR)	
Inc 1 backcheck 3 Resubmission	
Inc 2 Backcheck 3 (Add'l due to revised Electrical design/EOR)	
Inc 2 backcheck 3 Resubmission	
Inc 1 Approval	
Inc 2 Approval	
Inc 3 backcheck 2 Comments	
Inc 3 backcheck 2 Resubmission	
Inc 3 Backcheck 3 (Add'l due to revised Electrical design/EOR)	
Inc 3 backcheck 3 Resubmission	
Inc 3 Approval	