

UPDATE:

1. The sod is done
2. The fences on field 1 are done
3. The fences on field 2 will be done in 2 weeks
4. The backstops on both fields will be done by the second week in March
5. The scoreboards will be installed the first week in March
6. The BBQs, flag poles and foul poles will be installed the first week in March
7. The snack shack will be revamped and finished the 2nd week in March
8. The trees are all planted
9. The main dirt work and new sprinkler system are done
10. The last 2 water fountains are getting installed next week
11. Finish grading (dirt etc.) will be done 3rd week in March
12. Any unfinished work will be completed by the end of March